County: San Juan County

Grant No: SEANWS-2017-SJCoPW-00001

PROJECT TITLE: Orcas Landing Interpretive Project

**DELIVERABLES FOR TASK NO: 3** 

PROGRESS REPORT: [ ] FINAL REPORT [ X ]

PERIOD COVERED: July 1, 2018 – September 30, 2018

DATE SUBMITTED: October 8, 2018

3.3 Progress Report – finalized illustration of Ecology sign, and finalized sketch of Connections Nature sign included. Installation is due to occur in late fall 2018.





This project has been funded wholly or in part by the United States Environmental Protection Agency under Assistance Agreement PC-00J90301. The contents of this document do not necessarily reflect the views and policies of the Environmental Protection Agency, nor does mention of trade names or commercial products constitute endorsement or recommendation for use.

## **Orcas Landing Progress Report**

The production of the interpretive signs are being finalized. The Ecological Systems sign has been completed and the production of the second sign – Connections to Nature is well underway with the final painting being completed. This second sign depicts the traditional reef net fishing system, a common method used to harvest fish by the Coast Salish peoples who used the San Juans. This sign is out for review by local tribes after significant input from local tribal representatives, including from the San Juan MRC Tribal representative Patti Gobin to ensure that the tribal interests are consistently portrayed with their preferences for depiction of their historic and current activities in the San Juans.

The site development has been significantly delayed due to a longer than expected land use permit process. San Juan County Public Works now expects the construction to begin in September, and be completed in November. Because of this delay the signage placement will not be able to occur when planned. Signs are now expected to be installed during winter 2018-2019.

Despite this project running over time due the development delays the MRC will continue to engage with the County on the Orcas Landing Site development and conduct the pre-and post-site surveys during the 2018-2019 year once the site has been fully developed and the signs have been installed.

## Supporting documents:

- Final art work for sign 1 Ecological Systems
- Final sketch for sign 2 Connections to Nature



